

Moraga Canyon Sports Fields EIR Schedule (May 17, 2010)

Milestone	Responsible Party	Weeks to Complete	Cumulative Week	Date
Authorization to Proceed with Preparation of EIR	City	--	--	October 2, 2009
Project Initiation and Notice of Preparation (NOP)/Draft Initial Study (IS) to City	LSA/BL/City	4	4	October 28, 2009
City Staff Review of NOP/IS	City	1	5	November 4, 2009
NOP/IS Completed & Ready for Public Review	LSA/BL/City	1	6	November 12, 2009
NOP/IS Mailed/Posted by City	City	--	6	November 13, 2009
Start of 30-day NOP/IS Review Period	--	--	--	November 16, 2009
<i>Scoping Meeting</i>	City/LSA/BL	--	--	December 8, 2009
<i>End of 30 day comment period for NOP/IS (extra week to address holiday)</i>	--	5	11	December 18, 2009
Preparation of Admin Draft Environmental Impact Report (ADEIR)	LSA/BL	21	32	May 14, 2010
City Staff/Attorney Review of ADEIR	City	2	34	May 28, 2010
Preparation of Revised Draft EIR	LSA/BL	1	35	June 4, 2010
City Staff/Attorney Review of Revised Draft EIR	City	1	36	June 11, 2010
Publish Public Review Draft EIR	LSA	1	37	June 18, 2010
Start of 45-day Draft EIR Review Period	--	--	--	June 18, 2010
<i>Draft EIR Public Hearings (x2)</i>	City/LSA/BL	--	--	<i>July 19 and August 2*</i>
<i>End of 45 day comment period for Draft EIR</i>	--	7.5	45	August 9, 2010*
Start Preparation of Response to Comments	LSA/BL	--	45	August 9, 2010
Deliver Response to Comments to City Staff	LSA/BL	8	53	October 4, 2010
Release of Response to Comments for Public Review	City/LSA	2	55	October 18, 2010
Consideration by City Council of Certification of Final EIR/Public Hearing(s)	City	--	59	<i>Nov 1 and Nov 15</i>

* Pursuant to City Council action taken on May 17, 2010